



SBN Near Detector Building Conventional Facilities Update


Steve Dixon
LAr1-ND Collaboration Meeting
16 September 2014

Agenda

- Progress Since July
 - Design Refinement
 - Cost Estimate
 - Potential Changes
 - Project Plan
- What's Next



Location Plan





Near Detector Site Location






Near Detector Site Location



Aerial View from West






Aerial View from West








Near Detector - Requirements



129m3 Version



From D. Montanari


231m3 Version



Design/Cost Estimate Process – Target: \$3.5m


- July 2014 Design Refined 2 designs at 2 locations
- August 2014 External Estimate
 - 129m3 Version \$4.3m (total project cost)
 - 231m3 Version \$5.1m (total project cost)
- Scope Reductions focused on 129m3 version
 - Eliminated additional loading dock bay
 - Removed toilets/utilities
 - Removed cryostat concrete
 - Reduced siding cost
 - Onsite disposal of excess spoils
 - Moved overhead crane from Base Scope to Scope Contingency
- August 2014 External Estimate \$3.5m (total project cost)






Plan at Detector Level






Plan at Grade Level





Section






Section




Overhead Crane


- Base scope does not include the crane, only the structure capable of supporting a crane;
- Recognize that a crane is needed for installation;
- Cost for 10 ton crane is ~\$140k
- Project Plan (section 2.1 on page 12) identifies the crane as one of the highest priorities;





Reduced Size of Lower Level








Shielding - #1

 Move enclosure north of SciBoone by ~10 feet;





Shielding - #2

 Be able to accommodate 9 feet of shielding above the detector;

 Current Span (30'-8") is longer than standard shield blocks


24' "G" Block = 22' clear *

30' "N" Block = 28' clear **

Revised Ledge

Raise ground level

Larger crane



* Standard Fermilab Block, but availability uncertain/unlikely (7.7 tons)

** Non-standard Fermilab Block (9.7 tons)



What's Next

Project Plan (SBN-doc-72)

- Issued for Comment and Compliance Review
- Revise document based on comments
- Ready to submit for FY15 funding in October 2014

Subsurface Investigation

Soil boring to confirm the soil conditions

Final Design

- Develop an request for proposal for an AE firm
- Start Final Design in Spring 2015 (based on construction funding in FY2016 – October 2015)



Questions

